RFI Log Report

Technical queries raised, answered and closed without holding up the work.



Sample Project

Client: Urban City

PREPARED & SUBMITTED BY

SP Consultant

in Joint Venture with USF Consultants

info@spconsultant.example

shahidpervaiz.net

ISSUE

November 2026

RFI / Technical Query Report

Sample Project · Urban City · Report date 2026-10-31 · Prepared by K. Controller

TOTAL RFIS	PENDING	OVERDUE	CLOSED	HIGH/CRITICAL OPEN
8	2	3	3	2

CLOSURE RATE
38%

PROJECT INTRODUCTION

PROJECT NO.	001	PROJECT	Sample Project
CLIENT	Urban City	LOCATION	Sample City
CONTRACT NO.	C-2026-014	CONSULTANT	SP Consultant in joint venture with USF Consultants
START DATE	17 November 2025	COMPLETION DATE	22 January 2027
REPORT DATE	8 November 2026	STATUS DATE	31 October 2026

Sample Project is being carried out for Urban City at Sample City under contract C-2026-014. It started on 17 November 2025 and is due for completion on 22 January 2027. This RFI Log Report sets out the position at 8 November 2026 and has been prepared by SP Consultant in joint venture with USF Consultants.

RFI Breakdown

BY STATUS

Closed	3
Pending	2
Overdue	3

BY PRIORITY

Medium	4
Critical	1
High	2
Low	1

RFI Details

RFI-001 MEDIUM CLOSED CIVIL

SUBJECT / QUERY

Borrow pit approval: Can borrow pit BP-2 be used for embankment fill?

RAISED BY	ASSIGNED TO	DATE RAISED
Main Contractor LLC	SP Consultant	2026-07-30

REMARKS / RESPONSE

Yes, subject to CBR tests every 2,000 m3

RESPONSE DUE	RESPONSE DATE	SCANNED COPY
2026-08-04	2026-08-03	—

RFI-002 MEDIUM CLOSED CIVIL

SUBJECT / QUERY

Pipe class at road crossings: Which pipe class applies under the main carriageway crossings?

RAISED BY	ASSIGNED TO	DATE RAISED
Main Contractor LLC	SP Consultant	2026-08-28

REMARKS / RESPONSE

Class III throughout, Class IV at the four main crossings

RESPONSE DUE	RESPONSE DATE	SCANNED COPY
2026-09-02	2026-09-01	—

RFI-003 CRITICAL CLOSED CIVIL

SUBJECT / QUERY

Water main conflict at Ch 1+450: Confirm the revised drainage route around the water main

RAISED BY	ASSIGNED TO	DATE RAISED
Main Contractor LLC	SP Consultant	2026-09-10

REMARKS / RESPONSE

Revised route on drawing DR-114 rev C

RESPONSE DUE	RESPONSE DATE	SCANNED COPY
2026-09-14	2026-09-13	—

RFI-004 HIGH OVERDUE ELECTRICAL

SUBJECT / QUERY

Signal pole foundation depth: Foundation depth where rock is found above the design level?

RAISED BY	ASSIGNED TO	DATE RAISED
Main Contractor LLC	SP Consultant	2026-10-05

REMARKS / RESPONSE

— not yet recorded —

RESPONSE DUE	RESPONSE DATE	SCANNED COPY
2026-10-12	—	—

RFI-005 MEDIUM OVERDUE CIVIL

SUBJECT / QUERY

Kerb type at bus bays: Which kerb type is used at the proposed bus bays (VO-03)?

RAISED BY	ASSIGNED TO	DATE RAISED
Main Contractor LLC	SP Consultant	2026-10-14

REMARKS / RESPONSE

— not yet recorded —

RESPONSE DUE	RESPONSE DATE	SCANNED COPY
2026-10-21	—	—

RFI-006 MEDIUM OVERDUE CIVIL

SUBJECT / QUERY

Surface course joint layout: Can the longitudinal joint sit on the lane line instead of mid-lane?

RAISED BY	ASSIGNED TO	DATE RAISED
Main Contractor LLC	SP Consultant	2026-10-20

REMARKS / RESPONSE

— not yet recorded —

RESPONSE DUE	RESPONSE DATE	SCANNED COPY
2026-10-27	—	—

RFI-007 HIGH PENDING ELECTRICAL

SUBJECT / QUERY

Street light power connection: Confirm the electricity supply points for the new street lights

RAISED BY	ASSIGNED TO	DATE RAISED
SP Consultant	Urban City	2026-10-26

REMARKS / RESPONSE

— not yet recorded —

RESPONSE DUE	RESPONSE DATE	SCANNED COPY
2026-11-09	—	—

RFI-008 LOW PENDING CIVIL

SUBJECT / QUERY

Footpath finish at shop fronts: Is the footpath finish at shop fronts broom or exposed aggregate?

RAISED BY	ASSIGNED TO	DATE RAISED
Main Contractor LLC	SP Consultant	2026-10-28

REMARKS / RESPONSE

— not yet recorded —

RESPONSE DUE	RESPONSE DATE	SCANNED COPY
2026-11-04	—	—