Permits & NOC Report

Approvals and no-objection certificates in place and valid before the work starts.



Sample Project

Client: Urban City

PREPARED & SUBMITTED BY

SP Consultant

in Joint Venture with USF Consultants

info@spconsultant.example

shahidpervaiz.net

ISSUE

November 2026

Permit & NOC Compliance Report

Sample Project · Urban City · Report date 2026-11-08 · Prepared by K. Controller

TOTAL PERMITS/NOCS	APPROVED & VALID	PENDING / UNDER REVIEW	EXPIRING SOON
8	5	1	2

EXPIRED	REJECTED	OPEN REQUIREMENTS	COMPLIANCE RATE
0	0	4	63%

PROJECT INTRODUCTION

PROJECT NO.	001	PROJECT	Sample Project
CLIENT	Urban City	LOCATION	Sample City
CONTRACT NO.	C-2026-014	CONSULTANT	SP Consultant in joint venture with USF Consultants
START DATE	17 November 2025	COMPLETION DATE	22 January 2027
REPORT DATE	8 November 2026	STATUS DATE	8 November 2026

Sample Project is being carried out for Urban City at Sample City under contract C-2026-014. It started on 17 November 2025 and is due for completion on 22 January 2027. This Permits & NOC Report sets out the position at 8 November 2026 and has been prepared by SP Consultant in joint venture with USF Consultants.

Permit & NOC Breakdown

BY STATUS

Valid	5
Expiring Soon	2
Under Review	1

OUTSTANDING REQUIREMENTS BY STATUS

Open	2
Overdue	2
Closed	1

Permit & NOC Details

1. EPA environmental approval (IEE) VALID ENVIRONMENTAL CLEARANCE

ISSUING AUTHORITY
Environmental Protection Agency

RESPONSIBLE PARTY
Consultant

EXPIRY DATE
2027-12-31

SCANNED COPY
—

REMARKS
PM-01, issued 2026-02-10

2. NOC for outfall into irrigation drain

VALID | NOC (NO OBJECTION CERTIFICATE)

ISSUING AUTHORITY
Irrigation Department

RESPONSIBLE PARTY
Consultant

EXPIRY DATE
2027-04-12

SCANNED COPY
—

REMARKS
PM-02, issued 2026-04-13

3. NOC for storm water connection

VALID | NOC (NO OBJECTION CERTIFICATE)

ISSUING AUTHORITY
Water and Sanitation Agency (WASA)

RESPONSIBLE PARTY
Consultant

EXPIRY DATE
2027-04-12

SCANNED COPY
—

REMARKS
PM-03, issued 2026-04-13

4. NOC for works within the road reserve

VALID | NOC (NO OBJECTION CERTIFICATE)

ISSUING AUTHORITY
Development Authority

RESPONSIBLE PARTY
Consultant

EXPIRY DATE
2026-12-31

SCANNED COPY
—

REMARKS
PM-04, issued 2026-04-02

5. Road cutting permission

EXPIRING SOON | MUNICIPALITY APPROVAL

ISSUING AUTHORITY
Municipal Corporation

RESPONSIBLE PARTY
Contractor

EXPIRY DATE
2026-11-30

SCANNED COPY
—

REMARKS
PM-05, issued 2026-07-20

6. Traffic diversion NOC

EXPIRING SOON | NOC (NO OBJECTION CERTIFICATE)

ISSUING AUTHORITY	RESPONSIBLE PARTY	EXPIRY DATE
City Traffic Police	Contractor	2026-11-15

SCANNED COPY

—

REMARKS

PM-06, issued 2026-07-22

7. Asphalt plant operating permit

VALID | ENVIRONMENTAL CLEARANCE

ISSUING AUTHORITY	RESPONSIBLE PARTY	EXPIRY DATE
Environmental Protection Agency	Contractor	2027-03-31

SCANNED COPY

—

REMARKS

PM-07, issued 2026-09-25

8. Electricity connection for street lights

UNDER REVIEW | UTILITY CONNECTION PERMIT

ISSUING AUTHORITY	RESPONSIBLE PARTY	EXPIRY DATE
Electric Supply Company (DISCO)	Contractor	—

SCANNED COPY

—

REMARKS

PM-08, awaiting issue

Outstanding Requirement Details

REQ-001

OPEN | LINKED TO PERMIT 6

REQUIREMENT DESCRIPTION

Apply to extend the traffic diversion NOC beyond 15 November

RESPONSIBLE	TARGET DATE	COMPLETION DATE
S. Agent	2026-11-08	—

REMARKS

Application drafted

REQ-002 OVERDUE LINKED TO PERMIT 1

REQUIREMENT DESCRIPTION

Monthly environmental monitoring report to the EPA (October)

RESPONSIBLE	TARGET DATE	COMPLETION DATE
L. Environment	2026-11-05	—

REMARKS

Noise and dust readings compiled

REQ-003 OVERDUE LINKED TO PERMIT 7

REQUIREMENT DESCRIPTION

Water sprinkling and dust screens at the asphalt plant (after HSE-009)

RESPONSIBLE	TARGET DATE	COMPLETION DATE
R. Builder	2026-10-30	—

REMARKS

Overdue: screens not yet installed

REQ-004 CLOSED LINKED TO PERMIT 8

REQUIREMENT DESCRIPTION

Submit the load demand and single-line diagram to the DISCO

RESPONSIBLE	TARGET DATE	COMPLETION DATE
R. Builder	2026-10-25	2026-10-24

REMARKS

Submitted

REQ-005 OPEN LINKED TO PERMIT 5

REQUIREMENT DESCRIPTION

Extend the road cutting permission to the end of December

RESPONSIBLE	TARGET DATE	COMPLETION DATE
S. Agent	2026-11-20	—

REMARKS

— not yet recorded —